Ivins City
Engineering Report to City Council
July 11, 2014

Center Street Widening: Project is on schedule, currently installing road base and preparing to install curb and gutter. The project should have pavement installed either next week or the following week barring any unexpected delays.

NRCS Mitigation Main Street Outfall: It may be necessary to delay these projects as consultation with US Fish and Wildlife is recommending that the work not start until October due to desert tortoise concerns even though no tortoise habitat exists in the area.

Red Mountain Dams Rehabilitation Evaluation: The draft Environmental Assessment should be released for a 30 day public comment period very soon. After the 30 day public comment period it is hoped that the document can be finalized depending on how fast US Fish and Wildlife can prepare the biological opinion. After this environmental process is completed, the project would then proceed to the process of preparing a design.

Center Street Trail Lighting: Bollards have been delivered to the Public Works yard. Staff is working with the Ence Electric to execute the contract to start installation of the bollards.

Blue Sky Solar Project on Firehouse: The solar panels are installed and connected and are now producing power. A ribbon cutting ceremony is being planned for Heritage Days in September.

400 West Waterline Upsizing and Road Reconstruction: The project is completed and has been approved for final payment and closeout.

Irrigation Master Plan: Staff is working on updating the irrigation master plan and to improve the implementation plan of bringing the system online over the upcoming few years.

200 East Trail: The 1650 foot long trail on 200 East has been installed by Sunroc and the project has been approved for final payment. The City Manager has indicated that the City will start installation of a block wall along the trail starting with a some of the properties as a Phase 1 for this fiscal year and doing the rest of the properties next fiscal year.



Charles Gillette P.E., City Engineer Date