Ivins City
Engineering Report to City Council
October 9, 2015

Pumping Station Upgrades: Staff is working with the design engineer to finalize a design of the Tuacahn Pumping Station upgrade with plans to start bidding in October.

Ivins Reservoir: The additional material has been removed, we are looking into retrieving the portable restrooms that have been offered by the water district.

Red Mountain Dams Rehabilitation: The Red Mountain Dams Draft Environmental Assessment is complete and we are waiting for a biological opinion from the US Fish and Wildlife. The NRCS has received funds for the design and we will start a consultant selection process so that we will be ready to proceed with the design once the environmental approvals are complete.

Master Planning: Working on RFPs for irrigation and sewer master plan. The plan is to complete these projects using CIB funding which will be available in October.

Storm Drain Master Plan: Draft is being reviewed by City Council.

Transportation Master Plan: The transportation master plan is also being finalized and it is hoped to have draft ready to present in November.

200 East Curb, Gutter and Sidewalk (Family Dollar): Family Dollar and the curb and gutter has been completed.

Old Highway 91 Connection to Santa Clara Blvd.: This project will rebuild Highway 91 from 200 East to Swiss Village in Santa Clara. This project is now fully funded and ready to go to bid as soon as November. It is hoped that work could start as early as February.

Center Street Wall: This project would construct a flood wall on the south side of Center Street extending from Puerto Drive westward 600 feet. Staff has negotiated with property owners and has received verbal authorization. We hope to start requesting bids in two weeks.

400 East Storm Drain: This project would connect the storm drain at Center Street and 400 East to the storm drain at 200 North and 400 East. A design has been prepared and bidding documents are being prepared.



10/9/2015

Charles Gillette P.E., Public Works Director/City Engineer Date