DEPARTMENT OF PUBLIC WORKS
SUMMARY OF OPERATIONS

FOR OCTOBER 2017

Water Distribution System

- Master meters, PRVs, Pump Stations, Tanks inspected
- Water sampling completed, tested 12 locations for total coliform bacteria and chlorine residuals, all results met water quality standards.
- Utility/billing work orders: 27
- New meters installed: 8 – 5/8" residential
- Meters replaced: 5 – 5/8" residential
- Electronic meter reading registers and antennas replaced: 5
- Water leaks repaired:
    - 1020 S 361 E (split poly service line)
    - 350 N 190 W (broken fitting in meter box)
    - 40 W 100 S (split poly service line)
    - 740 S 200 E (broken fitting in meter box)
- Cleaned valve cans and exercised approximately 163 valves.
- Road base used to repair streets due to water leaks: 4 tons
- Asphalt used to repair streets due to water leaks: none
- Concrete used to repair sidewalk due to water leaks: 1.35 cubic yards

Sewer Collection System

- Sewer Lift Station, weekly maintenance completed
- Sewer Mains Jetted: 13,118 feet

Storm Drain Collection System

- Cleared debris from storm grates and culvert inlets
- Performed weekly inspections of yard facilities to reduce pollution risk

Street Maintenance

- Road base used for street and shoulder repairs: none this month
- Asphalt used for street and shoulder repairs: none this month
- Concrete poured: none this month
- Signage replaced: 1 street sign and Center Street School Zone Flashing Beacons
- Street sweeping: 38 lane miles, logging 30 hours
- Sweeper tailings hauled to landfill: 14 tons
- Hauled 4 loads of waste concrete and 3 loads of waste asphalt to Western Rock recycle center

Vegetation Control in Right-of-Way

- Cleared weeds and trash in various locations throughout city.
- Trimmed bushes and tree branches in various locations throughout city
- Herbicide sprayed: none this month

Utility Locating (Blue Stakes)

- Locate requests: 100
- Hours Logged: 34 hours

Inspection

- Active developer projects: Taviawk, Sentierre Ph 1&2, Shadow Canyon Phase 3, Santarra Estates, Cliff Rose Phase 3, Crimson Canyon
- Active city projects: None
- Hours Logged: 65 hours

Training

- Weekly safety meetings

Miscellaneous

- Maintenance of equipment and public works facilities.
- Saturday dumpsters
- Staff and department meetings
- Inventory management
- Obtaining GPS points for GIS mapping
- Assist with fleet maintenance as needed

