Ivins City
Engineering Report to City Council
May 18, 2023

Planning Projects

Coyote Gulch Wash LOMR: Rosenberg Associates has completed all the base mapping and has run through the hydrologic and hydraulic portions of the study. Rosenberg will begin working on the submittal package.

R&PP Application for 100 acres (public works yard, City park, City cemetery, etc.):
Ivins City has accepted the mitigation ratio for the tortoises at the 4:1 ratio. Below shows what those costs are anticipated to be.

Mitigation Type	Acreage		Ratio		Unit Cost		Total Cost
Land	80 Acres	x	1	x	$8,500 per acre	=	$680,000
Remuneration Fee	80 Acres	x	3	x	$ 941 per acre	=	$225,840
					TOTAL COST		**$905,840**

The tortoise survey has expired and needs to be done again; we're hoping that the survey will be completed this month.

Sewer Master Plan: Consultant is working on the initial draft of the master plan.

Storm Drain Master Plan: Consultant is working on the initial draft of the master plan.

Design Projects

Irrigation System Phase 1 Improvements Project: The consultant is working on preparing a small phase 1 design for impact fee funds that need to be spent this fiscal year. The project includes some irrigation pipelines down portions of Kwavasa (between Center Street and Old Hwy 91) and portions of 400 West (between 200 South and 400 South).

400 West Gap Fill: Staff is working on designing a "gap fill" project along 400 West from approximately 200 South to 300 South. The project would consist of additional asphalt, curb and gutter, and a 10' asphalt path. Staff has decided to not include it with the other trail gap fill projects and is moving forward with preparing the design for bidding.

Active Transportation Path Gap Fill Project: A consultant has been selected, Sunrise Engineering, through the UDOT selection process. A project kickoff has been held with the consultant on the 8th of May. The project will need to be bid out by the end of September.

Construction Projects

400 East Storm Drain Project: The project began on the 8th of May; it is anticipated that the project will be completed within 60 days. They are currently working around 800 South and will continue working from south to north.

Old Highway 91; 200 E to Shivwits: The project began on February 6th. This month the contractor is still working on some of the underground utility work and the clearing, grubbing and excavation for the trail, roadway improvements, and the roundabout at Kwavasa. Subgrade and base course are being installed and the project should start paving the middle of May. Currently, the anticipated completion date is September of this year.

Developer Projects under Construction

Engineering is managing and supervising the construction of the following developer projects:

Mojave Flats: 95%, currently working on surface improvements and final punch list items.
Anasazi Vista Phase 3-5: 95%, currently working on some punch list items for landscaping.
Indigo Trails Phase 2A-2C: 90% complete, currently working on punch list items.
Taviawk 12D: 95% complete, they are currently working punch list items.
Unity Village: 75% complete, currently working on surface improvements.
Crossings at Red Desert: 5% complete, currently working on site grading and over-excavation for the site.
Black Desert Resort Center: 15%, currently working on underground utilities.
Black Desert North Village: 5%, currently working on site grading and underground utilities.
Black Desert Golf Village Phase 1: 5%, currently working on site grading and underground utilities.
Hidden Springs RV Resort: 5%, currently working on site grading.



5/10/2023

Thomas Jorgensen, P.E., Assistant City Engineer Date